GOVERNMNET OF ANDHRA PRADESH
ABSTRACT

Water Resources Department – Construction of Double Lane Road Bridge across Rallavagu/Musallavagu near Vemvaram Village in Machavaram Mandal of Guntur District- Revised administrative sanction for an amount of **Rs.342,74,700/-** – Orders - Issued.

WATER RESOURCES (Projects-II) DEPARTMENT

G.O.RT.No. 208 **Dated: 22-03-2018**

Read the following:

1) G.O.Ms.No.7, I&CAD(PW.CAIII) Department, dated:29.01.2014.
2) From the ENC(IW), letter No. ENC/IW/P&M/ EE.I/ DEE.1/AEE/REs/ 16/Vol.2, RE-AP-28, dated:13.10.2017.

-------XXXX--------

ORDER:

In the reference 1st read above, the Government have accorded Revised Administrative approval for the work of **"Dr.K.L.Rao Sagar Pulichintala Project"** for an amount of Rs.181617.00 Lakhs in which there is a provision of Rs.4802.39 Lakhs for "R"-Communication i.e., for essential roads for left side & right side roads etc under Sl.no.9 in the G.O 1st read above and in the Annexure under Sl.No.8 for the work of "Estimate for the construction of Double lane high level bridge across Ralla Vagu in place of existing causeway in Vemavaram Village" for an amount of Rs.2.70 Crores. After that the Government vide Memo.No.78703/Projects.II/A1/2015, dated:03.12.2015 has ratified an excess amount of Rs.0.15 Crores excess over the already sanctioned amount of Rs.2.70Crores i.e., Rs.2.85 Crores for the work of "Construction of Double lane road bridge across Rallavagu/Musallavagu near Vemvaram Village, Machavaram Mandal, Guntur District".

2) In reference 2nd read above, the Chief Engineer, Krishna Delta System has stated that the work was technically sanctioned for an amount of Rs.2.85 Crores priced with SSR 2015-16 and entrusted to M/s Sri KMR Constructions, Nellore with Agreement Value of Rs.2,44,66,499/-@(-) 5.90% less over the ECV of Rs.2,60,00,530/- with a stipulated time to complete the work within 18 months. So far only 40% of value of the work was completed by the Agency. During the course of execution, certain deviations are necessitated to proceed with the work. The proposal i.e. for the work of Construction of Double Lane Road Bridge across Rallavagu/Musallavagu near Vemvaram Village in Machavaram Mandal of Guntur District has been placed before the Committee of Chief Engineers on 27.09.2017 and the Committee of Chief Engineers examined the deviations in the Revised Estimate, After detailed discussions, the Committee of Chief Engineers recommended for Revised Administrative Sanction for an amount of Rs.3,42,74,700/- (Rupees Three Crores forty two Lakhs Seventy Four thousands and Seven hundred Rupees only). Finally the Chief Engineer, Krishna Delta System, Vijayawada has requested to approve revised sanction for the subject work for an amount of Rs.3,42,74,700/-.

3) The Government after careful examination of the proposal, hereby accord revised administrative sanction for the work of Construction of Double Lane Road Bridge across Rallavagu/Musallavagu near Vemvaram Village in Machavaram Mandal of Guntur District, for an amount of **Rs.342,74,700/-** (Rupees three Crores forty two lakhs seventy four thousand and seven hundred only), as the proposed expenditure of Rs.57.75 lakhs is to incur from the available savings subject to re-adjust the amount within the components of the project cost.

(PTO)

4) The above expenditure mentioned at para(3) above is chargeable under the Head of Account 4700 Capital Outlay on Major Irrigation -01 Major Irrigation - Commercial - M.H.128 Pulichintala Project (Dr. K.L.Rao Sagar Project) - G.H.11 State Development Schemes – S.H (26) Dam and Appurtenant works -530 Major works- 531 Other Expenditure.

5) The Chief Engineer, Krishna Delta System, Vijayawada shall ensure (i) the correctness of provisions, quantities and Rates (ii) labour cess payment shall be regulated as per the decision taken during the Secretaries meeting held on 27.08.2011.

6) The Chief Engineer, Krishna Delta System, Vijayawada shall take necessary action accordingly.

7) This order issues with the concurrence of Finance (FMU-W.R.II) Department, vide their U.O.No.48022/407/FMU.WR.II/2017, dated:05.03.2018.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To:
The Chief Engineer, Krishna Delta System, Vijayawada.
The Engineer-in-Chief (IW), W.R Department, Vijayawada
Copy to:
The P.S to Hon'ble Minister (WRD).
The P.S to Secretary to Govt., (WRD).
The Accountant General, A.P. Hyderabad
The Director of Works and Accounts, Ibrahimpatnam, Vijayawada.
The Finance (FMU-W.R.II) Department.
Sf/Sc.

// FORWARDED::BY ORDER //

SECTION OFFICER